

AAA Home Inspections 34th Ave SW Seattle, WA 12345



34th Ave SW Seattle, WA 12345

09/18/17 04:04:41 PM



Tim Kappenman 34th Ave SW Page 1 of 15

Table of Contents

Definitions	2
General Information	2
Lots and Grounds	3
Exterior	4
Roof	4
Garage/Carport	5
Electrical	5
Structure	6
Basement	6
Fireplace/Wood Stove	7
Heating System	7
Plumbing	8
Bathroom	8
Kitchen	9
Bedroom	10
Living Space	11
Laundry Room/Area	11
Summary	12

09/18/17 04:04:41 PM



Tim Kappenman 34th Ave SW Page 2 of 15

Definitions

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time

of inspection

Functional with no obvious signs of defect. Acceptable

Not Present Item not present or not found.

Not Inspected Item was unable to be inspected for safety reasons or due to lack of power,

inaccessible, or disconnected at time of inspection.

I tem is not fully functional and requires repair or servicing. Marginal

Defective Item needs immediate repair or replacement. It is unable to perform its intended

function.

General Information

Property Information

Property Address 34th Ave SW City Seattle State WA Zip 12345 Contact Name Tim Kappenman

Phone 206-291-3711

Client Information

Client Name Tim Kappenman Client Address 34th Ave SW City Seattle State WA Zip 12345

Phone 206-291-3711

E-Mail timkappenman@yahoo.com

Inspection Company

Inspector Name Tim Kappenman

Company Name AAA Home Inspections

Home Inspection License# 1926

Address 34th Ave SW

City Seattle State WA Zip 12345

Phone 206-291-3711

E-Mail aaahiseattle@gmai.com

Amount Received NA

Conditions

Others Present Buyer's Agent Property Occupied Occupied

Estimated Age 1927 Entrance Faces West

09/18/17 04:04:41 PM



Tim Kappenman 34th Ave SW Page 3 of 15

General Information (Continued)

Inspection Date 06/12/2017

Start Time 0900 AM End Time 1200 PM

Electric On Yes

Gas/Oil On Yes

Water On Yes

Temperature 60

Weather Cloudy Soil Conditions Dry

Space Below Grade Basement

Building Type Single family Garage Attached

Sewage Disposal City How Verified Multiple Listing Service

Water Source City How Verified Multiple Listing Service

Additions/Modifications New deck

Permits Obtained Electrical How Verified Seller

Lots and Grounds

Driveway: Concrete - Uneven settling, Heavy cracks in surface 1. Marginal

Walks: Concrete - Trip hazard, cracks/ uneven settling 2. Marginal

Steps/Stoops: Concrete, Wood 3. Acceptable

Porch: Wood 4. Acceptable

5. Acceptable, Marginal Deck: Stained wood - Rear deck lacking proper flashing at siding to home, in need

of some mainteance/replacement

Grading: Minor slope 6. Acceptable

7. Acceptable Vegetation: Trees, Shrubs

8. Acceptable Retaining Walls: Stone -

Basement Stairwell: Wood Timbers - Uneven riser or run on steps Marginal

10. Acceptable Fences: Chain link

09/18/17 04:04:41 PM



Tim Kappenman 34th Ave SW Page 4 of 15

Exterior

1st Floor, West Exterior Surface -

1. Acceptable, Marginal Type: Fibrous, Aluminum siding, Wood

2. Acceptable, Marginal Trim: Wood

3. Acceptable Fascia: Wood 4. Acceptable Soffits: Plywood

Entry Doors: Metal, Fiberglass 5. Acceptable

Patio Door: Fiberglass 6. Acceptable

Windows: Vinyl casement, Vinyl double hung, Aluminum casement 7 Acceptable

8. Acceptable Window Screens: Vinyl mesh

Basement Windows: Wood casement - Will not open 9. Marginal

Exterior Lighting: Surface mount 10. Acceptable

11. Acceptable Hose Bibs: Gate

12. Acceptable Gas Meter: Exterior surface mount at side of home

13. Acceptable Main Gas Valve: Located at gas meter

Roof

Main Roof Surface -

1. Method of Inspection: Ladder at eaves, Ground level, On roof

Unable to Inspect: 10% - Height of roof, Steep Pitch 2. Acceptable

Material: Asphalt shingle 3. Acceptable

4. Type: Hip

5. Approximate Age: 2yrs

Flashing: Aluminum 6. Acceptable

Valleys: Preformed metal 7. Acceptable

Skylights: Insulated glass 8. Acceptable

Plumbing Vents: ABS, Galvanized 9. Acceptable

Electrical Mast: Mast with tie back at roof 10. Acceptable

11. Acceptable Gutters: Aluminum

12. Acceptable Downspouts: Aluminum

13. Acceptable Leader/Extension: Aluminum to underground drains

North Chimney -

Chimney: Brick - Chimney requires tuck point repairs 14. Marginal

15. Not Inspected Flue/Flue Cap: Unable to view due to height

Chimney Flashing: Aluminum 16. Acceptable

09/18/17 04:04:41 PM



Tim Kappenman 34th Ave SW Page 5 of 15

Garage/Carport

Attached Garage -

1. Type of Structure: Attached Car Spaces: 1

Garage Doors: Insulated aluminum 2. Acceptable

3. Acceptable Door Operation: Mechanized

4. Acceptable Door Opener: Lift Master

Exterior Surface: Aluminum siding, Fibrous 5. Acceptable

Service Doors: Wood - Loose or missing threshold 6. Defective

7. Acceptable Ceiling: Drywall

8. Marginal Walls: Drywall - Not fire rated

9. Acceptable Floor/Foundation: Poured concrete

Flectrical: 110 VAC - Non-GFCI circuit -recommend GFCI circuit be installed 10. Marginal

11. Not Present Smoke Detector:

12. Not Present Heating:

13. Acceptable Windows: Vinyl casement

Electrical

1. Service Size Amps: 125 Volts: 110-240 VAC

2. Acceptable Service: Aluminum

3. Marginal 120 VAC Branch Circuits: Copper - Evaluation by a licensed electrician is

recommended

4. Acceptable 240 VAC Branch Circuits: Copper

Conductor Type: Romex, Non-metallic sheathed cable 5. Marginal

6. Acceptable Ground: Plumbing and rod in ground Smoke Detectors: Battery operated 7. Acceptable

Basement Electric Panel -

Manufacturer: Square D - Double taps present, Evaluation by a licensed electrician is 8. Marginal

recommended

9. Maximum Capacity: 100 Amps

10. Acceptable Main Breaker Size: 60 Amps, 40 Amp

11. Acceptable Breakers: Copper

12. Is the panel bonded? Yes

09/18/17 04:04:41 PM



Tim Kappenman 34th Ave SW Page 6 of 15

Structure

1. Acceptable Structure Type: Wood frame

Foundation: Poured - Floor settled, A structural engineer is recommended to evaluate 2. Marginal

and estimate repairs

Beams: Solid wood 3. Acceptable 4. Acceptable Bearing Walls: Frame

5. Not Inspected Joists/Trusses:

6. Marginal Floor/Slab: Poured slab

7. Marginal Stairs/Handrails: Wood stairs with wood handrails - Hand rails do not extend entire

length of stairways

Subfloor: Dimensional wood 8. Acceptable

Basement

Main Basement

1. Acceptable Unable to Inspect: 0%

Ceiling: Exposed framing, Drywall 2. Acceptable

Walls: Exposed framing, Drywall, Lap siding 3. Acceptable

Floor: Poured - Poured concrete/settling with cracks 4. Marginal

5. Marginal Doors: Hollow wood

6. Marginal Windows: Wood casement Electrical: 110 VAC - No GFCI 7. Marginal

8. Not Present Smoke Detector:

HVAC Source: Heating system register 9. Acceptable

Vapor Barrier: Plastic 10. Acceptable Insulation: Fiberglass 11. Acceptable 12. Marginal Ventilation: Windows

13. Marginal Basement Stairs/Railings: Wood stairs with wood handrails - Handrails do not extend

entire length of stairs

09/18/17 04:04:41 PM



Tim Kappenman 34th Ave SW Page 7 of 15

Fireplace/Wood Stove

Living Room Fireplace -

- 1. Not Inspected Freestanding Stove:
- Fireplace Construction: Brick 2. Acceptable
- 3. Type: Gas Insert
- 4. Not Present Fireplace Insert: Standard
- 5. Not Inspected Smoke Chamber:
- 6. Not Inspected Flue:
- 7. Not Inspected Damper:
- 8. Acceptable Hearth: Flush mounted

Heating System

Basement Heating System

- Heating System Operation: Appears functional 1. Marginal
- 2. Manufacturer: Payne
- 3. Model Number: 398AAV036060 Serial Number: 4403G
- 4. Type: Forced air Capacity: 91,000 BTUHR
- 5. Area Served: 1st floor and basement Approximate Age: 1992
- 6. Fuel Type: Natural gas
- 7. Acceptable Heat Exchanger: 4 Burner
- 8. Unable to Inspect: 50%
- Blower Fan/Filter: Direct drive with electronic filter 9. Acceptable
- 10. Acceptable Distribution: Metal duct
- 11. Acceptable Circulator: N/A
- 12. Acceptable Draft Control: Manual
- 13. Acceptable Flue Pipe: Double wall
- 14. Acceptable Controls: Limit switch
- 15. Acceptable Thermostats: Individual
- 16. Tank Location: Side yard
- 17. Suspected Asbestos: Yes

09/18/17 04:04:41 PM



Tim Kappenman 34th Ave SW Page 8 of 15

Plumbing

Service Line: Galvanized - Galvanized supply piping corrodes form inside causing 1. Acceptable

decreased flow rates and will eventually require updating

2. Acceptable Main Water Shutoff: Basement

3. Acceptable Water Lines: Galvanized and copper

Drain Pipes: ABS, PVC, Galvanized 4. Acceptable

5. Acceptable Service Caps: Accessible

Vent Pipes: ABS, PVC, Galvanized 6. Acceptable

7. Acceptable Gas Service Lines: Cast iron

Basement Water Heater -

8. Marginal Water Heater Operation: Adequate

9. Manufacturer: Rheem

10. Model Number: 21V50-2 Serial Number: 1291A39968

11. Type: Natural gas Capacity: 50 Gal.

12. Approximate Age: 1991 Area Served: Whole building

13. Acceptable Flue Pipe: Double wall

14. Acceptable TPRV and Drain Tube: Copper

Bathroom

1st floor main Bathroom -

1. Acceptable Ceiling: Drywall

Walls: Paint and tile 2. Acceptable

Floor: Ceramic tile 3. Acceptable

4. Acceptable Doors: Solid wood

5. Acceptable Windows: Vinyl double hung

Electrical: 110 VAC GFCI - Open or missing ground 6. Marginal

7. Acceptable Counter/Cabinet: Laminate Sink/Basin: Porcelain coated 8. Acceptable

Faucets/Traps: Delta fixtures with a PVC trap 9. Acceptable

Tub/Surround: Porcelain tub and ceramic tile surround - Replace caulking, Epoxy 10. Marginal

coating peeling

11. Acceptable Toilets: Niagara .8 Gal 12. Acceptable HVAC Source: Wall heater

13. Acceptable Ventilation: Electric ventilation fan, Window

Master Bathroom -

Closet: Small 14. Acceptable 15. Acceptable Ceiling: Drywall

09/18/17 04:04:41 PM



Tim Kappenman 34th Ave SW Page 9 of 15

Bathroom (Continued)

16. Acceptable Walls: Drywall 17. Acceptable Floor: Linoleum 18. Acceptable Doors: Hollow wood

Windows: Vinyl double hung 19. Acceptable

20. Marginal Electrical: 110 VAC - Non-GFCI circuit

21. Marginal Counter/Cabinet: Laminate - Surface laminate loose or peeling

Sink/Basin: One piece sink/counter top 22. Marginal Faucets/Traps: Moen fixtures with a PVC trap 23. Acceptable

24. Acceptable Shower/Surround: Fiberglass pan and ceramic tile surround

25. Acceptable Toilets: Niagara .8 Gal 26. Acceptable HVAC Source: Wall heater

27. Acceptable Ventilation: Electric ventilation fan and window

Kitchen

1st Floor Kitchen

1. Acceptable Cooking Appliances: General Electric

Dishwasher: Kitchenaid 2. Acceptable

3. Air Gap Present? Yes

4. Acceptable Refrigerator: General Electric

5. Acceptable Microwave: Amana 6. Acceptable Sink: Stainless Steel

7. Marginal Flectrical: 110 VAC - Non-GFCI circuit

8. Marginal Plumbing/Fixtures: PVC - Open wall where plumbing enters under sink

Counter Tops: Butcher Block 9. Acceptable

Cabinets: Laminate - Surface laminate loose or peeling, Poor allignment 10. Marginal

Pantry: Single 11. Acceptable 12. Acceptable Ceiling: Drywall 13. Acceptable Walls: Drywall 14. Acceptable Floor: Linoleum

15. Acceptable Doors: Hollow wood, Fiberglass

Windows: Aluminum casement, Vinyl double hung 16. Acceptable

HVAC Source: Heating system register 17. Acceptable

09/18/17 04:04:41 PM



Tim Kappenman 34th Ave SW Page 10 of 15

Bedroom

20. Marginal 21. Acceptable

22. Marginal

23. Acceptable

24. Acceptable

25. Acceptable 26. Acceptable

27. Acceptable

West Bedroom)
1. Acceptable	Closet: Small
Acceptable	Ceiling: Drywall
Acceptable	Walls: Drywall
4. Acceptable	Floor: Hardwood
5. Acceptable	Doors: Solid wood
Acceptable	Windows: Vinyl casement, Vinyl double hung
7. Marginal	Electrical: 110 VAC, Vintage open ground outlet
8. Acceptable	HVAC Source: Heating system register
Acceptable	Smoke Detector: Battery operated
East Bedroom	
	0 11
10. Acceptable	Closet: Small
10. Acceptable11. Acceptable	Ceiling: Drywall
•	Ceiling: Drywall Walls: Drywall
11. Acceptable	Ceiling: Drywall
11. Acceptable 12. Acceptable	Ceiling: Drywall Walls: Drywall Floor: Hardwood Doors: Solid wood - Loose hardware, Cracked door
11. Acceptable12. Acceptable13. Acceptable	Ceiling: Drywall Walls: Drywall Floor: Hardwood Doors: Solid wood - Loose hardware, Cracked door Windows: Vinyl slider, Vinyl casement
11. Acceptable 12. Acceptable 13. Acceptable 14. Marginal	Ceiling: Drywall Walls: Drywall Floor: Hardwood Doors: Solid wood - Loose hardware, Cracked door
11. Acceptable 12. Acceptable 13. Acceptable 14. Marginal 15. Acceptable	Ceiling: Drywall Walls: Drywall Floor: Hardwood Doors: Solid wood - Loose hardware, Cracked door Windows: Vinyl slider, Vinyl casement Electrical: 110 VAC HVAC Source: Heating system register
11. Acceptable 12. Acceptable 13. Acceptable 14. Marginal 15. Acceptable 16. Acceptable	Ceiling: Drywall Walls: Drywall Floor: Hardwood Doors: Solid wood - Loose hardware, Cracked door Windows: Vinyl slider, Vinyl casement Electrical: 110 VAC
11. Acceptable 12. Acceptable 13. Acceptable 14. Marginal 15. Acceptable 16. Acceptable 17. Acceptable	Ceiling: Drywall Walls: Drywall Floor: Hardwood Doors: Solid wood - Loose hardware, Cracked door Windows: Vinyl slider, Vinyl casement Electrical: 110 VAC HVAC Source: Heating system register Smoke Detector: Battery operated

Windows: Vinyl slider, Vinyl Skylight, Vinyl Skylight, Vinyl slider

Ceiling: Drywall - Cracks present

Floor: Carpet - Damaged carpet

HVAC Source: Wall heater, Wall heater

Smoke Detector: Battery operated

Walls: Drywall

Doors: Hollow wood

Electrical: 110 VAC

09/18/17 04:04:41 PM



Tim Kappenman 34th Ave SW Page 11 of 15

Living Space

Living Room Living Space -

Ceiling: Drywall 1. Acceptable 2. Acceptable Walls: Drywall

3. Marginal Floor: Hardwood - Gapping in hardwood flooring noted, Worn wood floor finish

4. Acceptable Doors: Solid wood

5. Acceptable Windows: Vinyl casement, Wood casement, Wood casement

Electrical: 110 VAC, Vintage open ground outlet 6. Marginal

7 Acceptable HVAC Source: Heating system register 8. Acceptable Smoke Detector: Battery operated

Dining Room Living Space -

Ceiling: Drywall 9. Acceptable 10. Acceptable Walls: Drywall

Floor: Vinyl floor covering 11. Acceptable

Doors: Fiberglass 12. Acceptable

13. Acceptable Windows: Vinyl casement, Vinyl slider

14. Acceptable Electrical: 110 VAC

15. Acceptable HVAC Source: Heating system register Smoke Detector: Battery operated 16. Acceptable

Laundry Room/Area

Basement Laundry Room/Area -

Ceiling: Exposed framing 1. Acceptable 2. Acceptable Walls: Exposed framing

3. Marginal Floor: Poured - Poured concrete/settling with cracks

4. Marginal Doors: Hollow wood

5. Marginal Windows: Wood casement

6. Acceptable Flectrical: 110 VAC 7. Not Present Smoke Detector:

HVAC Source: Heating system register 8. Acceptable

9. Acceptable Laundry Tub: PVC

10. Acceptable Laundry Tub Drain: PVC

11. Acceptable Washer Hose Bib: Ball valves

12. Acceptable Washer and Dryer Electrical: 110-240 VAC

Dryer Vent: Metal flex 13. Acceptable

14. Acceptable Washer Drain: Drains to laundry tub

09/18/17 04:04:41 PM



Tim Kappenman 34th Ave SW Page 12 of 15

Marginal Summary

This summary is not the entire report. The complete report may include additional information of concern to the client. It is recommended that the client read the complete report.

Lots and Grounds

- 1. Driveway: Concrete Uneven settling, Heavy cracks in surface
- 2. Walks: Concrete Trip hazard, cracks/ uneven settling
- 3. Deck: Stained wood Rear deck lacking proper flashing at siding to home, in need of some mainteance/replacement
- 4. Basement Stairwell: Wood Timbers Uneven riser or run on steps

Exterior

- 5. 1st Floor, West Exterior Surface Type: Fibrous, Aluminum siding, Wood
- 6. Trim: Wood
- 7. Basement Windows: Wood casement Will not open

Roof

8. North Chimney Chimney: Brick - Chimney requires tuck point repairs

Garage/Carport

- 9. Attached Garage Walls: Drywall Not fire rated
- 10. Attached Garage Electrical: 110 VAC Non-GFCI circuit -recommend GFCI circuit be installed

Electrical

- 11. 120 VAC Branch Circuits: Copper Evaluation by a licensed electrician is recommended
- 12. Conductor Type: Romex, Non-metallic sheathed cable
- 13. Basement Electric Panel Manufacturer: Square D Double taps present, Evaluation by a licensed electrician is recommended

Structure

- 14. Foundation: Poured Floor settled, A structural engineer is recommended to evaluate and estimate repairs
- 15. Floor/Slab: Poured slab
- 16. Stairs/Handrails: Wood stairs with wood handrails Hand rails do not extend entire length of stairways

Basement

17. Main Basement Floor: Poured - Poured concrete/settling with cracks

09/18/17 04:04:41 PM



Tim Kappenman 34th Ave SW Page 13 of 15

Marginal Summary (Continued)

- 18. Main Basement Doors: Hollow wood
- 19. Main Basement Windows: Wood casement
- 20. Main Basement Electrical: 110 VAC No GFCI
- 21. Main Basement Ventilation: Windows
- 22. Main Basement Basement Stairs/Railings: Wood stairs with wood handrails Handrails do not extend entire length of stairs

Heating System

23. Basement Heating System Heating System Operation: Appears functional

Plumbing

24. Basement Water Heater Water Heater Operation: Adequate

Bathroom

- 25. 1st floor main Bathroom Electrical: 110 VAC GFCI Open or missing ground
- 26. 1st floor main Bathroom Tub/Surround: Porcelain tub and ceramic tile surround Replace caulking, Epoxy coating peeling
- 27. Master Bathroom Electrical: 110 VAC Non-GFCI circuit
- 28. Master Bathroom Counter/Cabinet: Laminate Surface laminate loose or peeling
- 29. Master Bathroom Sink/Basin: One piece sink/counter top

Kitchen

- 30. 1st Floor Kitchen Electrical: 110 VAC Non-GFCI circuit
- 31. 1st Floor Kitchen Plumbing/Fixtures: PVC Open wall where plumbing enters under sink
- 32. 1st Floor Kitchen Cabinets: Laminate Surface laminate loose or peeling, Poor allignment

Bedroom

- 33. West Bedroom Electrical: 110 VAC, Vintage open ground outlet
- 34. East Bedroom Doors: Solid wood Loose hardware, Cracked door
- 35. 2nd Floor Master Bedroom Ceiling: Drywall Cracks present
- 36. 2nd Floor Master Bedroom Floor: Carpet Damaged carpet

Living Space

- 37. Living Room Living Space Floor: Hardwood Gapping in hardwood flooring noted, Worn wood floor finish
- 38. Living Room Living Space Electrical: 110 VAC, Vintage open ground outlet

09/18/17 04:04:41 PM



Tim Kappenman 34th Ave SW Page 14 of 15

Marginal Summary (Continued)

Laundry Room/Area

- 39. Basement Laundry Room/Area Floor: Poured Poured concrete/settling with cracks
- 40. Basement Laundry Room/Area Doors: Hollow wood
- 41. Basement Laundry Room/Area Windows: Wood casement

09/18/17 04:04:41 PM



Tim Kappenman 34th Ave SW Page 15 of 15

Defective Summary

This summary is not the entire report. The complete report may include additional information of concern to the client. It is recommended that the client read the complete report.

Garage/Carport

1. Attached Garage Service Doors: Wood - Loose or missing threshold